

ID	Task Name	Duration	Start	Finish	Prdce/Cost	Gantt Chart											
						August	September	October	November	December	January	February	March	April	May	June	July
1	Nannup Recreation Centre	290 days	Mon 11/08/14	Fri 18/09/15	\$2,187,830.00	Nannup Recreation Centre											
2	Steps & Paving to Alternative Main Entry	1 wk	Mon 11/08/14	Fri 15/08/14	\$64,000.00	Steps & Paving to Alternative Main Entry											
3	Access Ramp to Alternative Main Entry	1 wk	Mon 18/08/14	Fri 22/08/14	\$15,220.00	Access Ramp to Alternative Main Entry											
4	Fire Exit to Alternative Main Entry	1 wk	Mon 25/08/14	Fri 29/08/14	\$18,750.00	Fire Exit to Alternative Main Entry											
5	Lighting to Alternative Main Entry	1 wk	Mon 25/08/14	Fri 29/08/14	\$17,500.00	Lighting to Alternative Main Entry											
6	Handrail to Alternative Main Entry	2 wks	Mon 25/08/14	Fri 5/09/14	\$15,200.00	Handrail to Alternative Main Entry											
7	Paint Doors & Handrails	1 wk	Mon 8/09/14	Fri 12/09/14	\$15,200.00	Paint Doors & Handrails											
8	Site Signage	1 wk	Mon 11/08/14	Fri 15/08/14	\$12,500.00	Site Signage											
9	Workers Facilities	1 wk	Mon 11/08/14	Fri 15/08/14	\$45,200.00	Workers Facilities											
10	Security Fencing	1 wk	Mon 11/08/14	Fri 15/08/14	\$62,500.00	Security Fencing											
11	Waste Management Facilities	1 wk	Mon 11/08/14	Fri 15/08/14	\$4,500.00	Waste Management Facilities											
12	Remove Existing Paving	1 wk	Mon 11/08/14	Fri 15/08/14	\$4,500.00	Remove Existing Paving											
13	Remove Alfresco & Covered Ways	1 wk	Mon 11/08/14	Fri 15/08/14	\$1,500.00	Remove Alfresco & Covered Ways											
14	Remove Organic Materials & Soil Layer	1 wk	Mon 18/08/14	Fri 22/08/14	\$28,500.00	Remove Organic Materials & Soil Layer											
15	De-water site / Install Subsoil Drain	4 wks	Mon 8/09/14	Fri 3/10/14	\$81,520.00	De-water site / Install Subsoil Drain											
16	Run New Water & Fire Services Supply	5 wks	Mon 8/09/14	Fri 10/10/14	\$17,500.00	Run New Water & Fire Services Supply											
17	Site Excavation/Sand Fill to Levels	8 wks	Mon 8/09/14	Fri 31/10/14	\$35,200.00	Site Excavation/Sand Fill to Levels											
18	Compaction of Site & Certification	2 wks	Mon 13/10/14	Fri 24/10/14	\$31,520.00	Compaction of Site & Certification											
19	Fire Exit to Existing Community Facility	1 wk	Mon 20/10/14	Fri 24/10/14	\$3,500.00	Fire Exit to Existing Community Facility											
20	Realign Fencing / Delete Existing Entry	1 wk	Mon 20/10/14	Fri 24/10/14	\$3,500.00	Realign Fencing / Delete Existing Entry											
21	Excavate Footings	2 wks	Mon 27/10/14	Fri 7/11/14	\$5,600.00	Excavate Footings											
22	Place Reinforcing & Pour Footings	2 wks	Mon 10/11/14	Fri 21/11/14	\$6,500.00	Place Reinforcing & Pour Footings											
23	Upgrade Sports Hall Lighting	2 wks	Mon 16/02/15	Fri 27/02/15	\$6,500.00	Upgrade Sports Hall Lighting											
24	Upgrade Sports Hall Ventilation	2 wks	Mon 16/02/15	Fri 27/02/15	\$5,200.00	Upgrade Sports Hall Ventilation											
25	Erect Structural Steel	3 wks	Mon 26/01/15	Fri 13/02/15	\$68,500.00	Erect Structural Steel											
26	Services Pre-lay	1 wk	Mon 24/11/14	Fri 28/11/14	\$31,200.00	Services Pre-lay											
27	Services Pre-lay	1 wk	Mon 24/11/14	Fri 28/11/14	\$42,500.00	Services Pre-lay											
28	Termite Treatment to Sand Pad	1 wk	Mon 1/12/14	Fri 5/12/14	\$7,400.00	Termite Treatment to Sand Pad											
29	Waterproof Membrane to Slab	1 wk	Mon 1/12/14	Fri 5/12/14	\$7,400.00	Waterproof Membrane to Slab											
30	Reinforcing to Slab & Thickenings	1 wk	Mon 1/12/14	Fri 5/12/14	\$7,400.00	Reinforcing to Slab & Thickenings											
31	Pour Thickenings/Slab & Finish	1 wk	Mon 1/12/14	Fri 5/12/14	\$9,500.00	Pour Thickenings/Slab & Finish											
32	Internal Brickwork	3 wks	Mon 9/02/15	Fri 27/02/15	\$81,520.00	Internal Brickwork											
33	External Brickwork	2 wks	Mon 2/03/15	Fri 13/03/15	\$81,520.00	External Brickwork											
34	Internal/External Door/Window Frames	5 wks	Mon 9/02/15	Fri 13/03/15	\$81,520.00	Internal/External Door/Window Frames											
35	Roof Plumbing & Sheeting	3 wks	Mon 9/02/15	Fri 27/02/15	\$81,250.00	Roof Plumbing & Sheeting											
36	Roof Safety Anchors	3 wks	Mon 9/02/15	Fri 27/02/15	\$44,500.00	Roof Safety Anchors											
37	Electrical, Comms Pre-Wire	2 wks	Mon 2/03/15	Fri 13/03/15	\$22,550.00	Electrical, Comms Pre-Wire											
38	TV System Pre-wire	2 wks	Mon 2/03/15	Fri 13/03/15	\$9,500.00	TV System Pre-wire											
39	Security System Pre-wire	2 wks	Mon 2/03/15	Fri 13/03/15	\$9,500.00	Security System Pre-wire											
40	Plumbing Tube-out	2 wks	Mon 2/03/15	Fri 13/03/15	\$13,500.00	Plumbing Tube-out											
41	Stormwater Drainage	2 wks	Mon 2/03/15	Fri 13/03/15	\$19,500.00	Stormwater Drainage											
42	Flush Plasterboard Wall Linings	2 wks	Mon 16/03/15	Fri 27/03/15	\$65,200.00	Flush Plasterboard Wall Linings											
43	External Cladding & Lining	4 wks	Mon 16/03/15	Fri 10/04/15	\$85,200.00	External Cladding & Lining											

Project: NRC Work Schedule 03-02
Date: Fri 13/02/15

Task	Summary	External Milestone	Inactive Summary	Manual Summary Rollup	Finish-only
Split	Project Summary	Inactive Task	Manual Task	Manual Summary	Deadline
Milestone	External Tasks	Inactive Milestone	Duration-only	Start-only	Progress

